

Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BDP/BDPK	FF
10	STAR SCHEDULE	1	1	29FEB05A	23FEB05A		STAR SCHEDULE
1000	Electric Relocation Work- Phase 1- 16A	3	3	24FEB05A	28FEB05A	UTIL 16A	Electric Relocation Work- Phase 1- 16A
1020	Shutdown #1- 16A	1	1	07MAR05A	07MAR05A	UTIL 16A	Shutdown #1- 16A
1030	Electric Relocation Work- Phase 2- 16A	5	5	07MAR05A	11MAR05A	UTIL 16A	Electric Relocation Work- Phase 2- 16A
1100	Erect Fence/Prep Site/Erosion Control- 02A	4	4	09MAR05A	14MAR05A	SITE 02A	Erect Fence/Prep Site/Erosion Control- 02A
1060	Shutdown #2- 16A	1	1	14MAR05A	14MAR05A	UTIL 16A	Shutdown #2- 16A
1070	Energize New HV Loop- 16A	1	1	14MAR05A	14MAR05A	UTIL 16A	Energize New HV Loop- 16A
1050	Place Concrete for New Ductbank- 16A	2	2	14MAR05A	15MAR05A	UTIL 16A	Place Concrete for New Ductbank- 16A
1130	Form/Place/Strip Balance of Footings- 03A	3	5	14MAR05A	19MAR05A	SITE 03A	Form/Place/Strip Balance of Footings- 03A
1110	Exc. Bsm/Prep for Found. Footings- 02A	5	5	15MAR05A	21MAR05A	SITE 02A	Exc. Bsm/Prep for Found. Footings- 02A
1080	Demo Ductbank/MH- 02A	2	2	16MAR05A	17MAR05A	UTIL 02A	Demo Ductbank/MH- 02A
1090	Backfill/Restore Grade- 02A	1	1	18MAR05A	18MAR05A	UTIL 02A	Backfill/Restore Grade- 02A
1210	Steel Shops Submitted	1	1	18MAR05A	18MAR05A	STRU 05A	Steel Shops Submitted
1220	Steel Shops Approved/Returned	10	10	21MAR05A	01APR05A	STRU 05A	Steel Shops Approved/Returned
1115	Deliver Anchor Bolts/Embeds- 05A	1	1	22MAR05A	22MAR05A	SITE 05A	Deliver Anchor Bolts/Embeds- 05A
1126	Prep for Balance of Footings- 02A	3	3	22MAR05A	24MAR05A	SITE 02A	Prep for Balance of Footings- 02A
1122	Install Sewer Line- 02A	15	15	22MAR05A	11APR05A	SITE 02A	Install Sewer Line- 02A
1120	Form/Place/Strip Basement Footings- 03A	3	3	23MAR05A	25MAR05A	SITE 03A	Form/Place/Strip Basement Footings- 03A
1150	Form/Place/Strip Basement Walls- 03A	4	4	26MAR05A	31MAR05A	SITE 03A	Form/Place/Strip Basement Walls- 03A
1153	Partially Dampproof & Insulate Foundation	4	2	01APR05A	04APR05A	SITE 03A	Partially Dampproof & Insulate Foundation
1160	Form/Place/Strip Balance of Walls- 03A	8	6	01APR05A	10APR05A	SITE 03A	Form/Place/Strip Balance of Walls- 03A
1225	Fabricate Steel	41	41	04APR05A	31MAY05A	STRU 05A	Fabricate Steel
1124	Install Water Line/Tap- 02A	15	15	12APR05A	02MAY05A	SITE 02A	Install Water Line/Tap- 02A


Start Date: 23FEB05
 Finish Date: 31MAY06
 Data Date: 12APR06
 Run Date: 12APR06 14:17

Early Bar
 Progress Bar
 Critical Activity

BT08
 GILBANE (BT08)
 SHEET 1 OF 15

BARTLETT ADMISSIONS BUILDING
 PROJECT COMPLETION REPORT BY ES / EF

upd 8 FINAL SCHEDULE
 Date: _____
 Revision: _____
 Checked/Approved: _____



Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BDP/BDPK	EF	Activity
5012	Sub Deck Shp Dwgs	10	10	18APR05A	29APR05A	STRU 05A		Sub Deck Shp Dwgs
5402	Sub SD Elevator	10	10	18APR05A	29APR05A	STRU 14A		Sub SD Elevator
1170	Install U/G Ductwork- 15B	5	3	20APR05A	22APR05A	SITE 15C		Install U/G Ductwork- 15B
1175	Backfill Int. Fnd. Walls & U/G Duct- 02A	2	2	21APR05A	22APR05A	SITE 02A		Backfill Int. Fnd. Walls & U/G Duct- 02A
5042	Sub Roofing EPDM Shp Dwgs	10	10	25APR05A	06MAY05A	STRU 07A		Sub Roofing EPDM Shp Dwgs
5052	Sub Roofing Slate Shp Dwgs	10	10	25APR05A	06MAY05A	STRU 07A		Sub Roofing Slate Shp Dwgs
5062	Sub Windows Shp Dwgs	10	10	25APR05A	06MAY05A	STRU 08A		Sub Windows Shp Dwgs
5072	Sub Curtainwall Shp Dwgs	10	10	25APR05A	06MAY05A	STRU 08A		Sub Curtainwall Shp Dwgs
5370	Arch Compl Door Schedule	10	10	25APR05A	06MAY05A	STRU 08B		Arch Compl Door Schedule
5082	Sub Drywall Shp Dwgs	25	23	25APR05A	25MAY05A	STRU 09A		Sub Drywall Shp Dwgs
5092	Sub Struct Studs / Dens Shp Dwgs (Dens sub)	11	38	25APR05A	16JUN05A	STRU 09A		Sub Struct Studs / Dens Shp Dwgs (Dens sub)
5112	Sub Folding Part Shp Dwgs	11	38	25APR05A	16JUN05A	STRU 09A		Sub Folding Part Shp Dwgs
5102	Sub Act Cell Shp Dwgs	41	41	25APR05A	21JUN05A	STRU 09A		Sub Act Cell Shp Dwgs
5122	Sub FEC Shp Dwgs	41	79	25APR05A	15AUG05A	STRU 09A		Sub FEC Shp Dwgs
5212	Prep Millwork Bid Pkg	6	12	28APR05A	13MAY05A	STRU 06A		Prep Millwork Bid Pkg
5022	Sub Stair Shp Dwgs	15	15	28APR05A	18MAY05A	STRU 05A		Sub Stair Shp Dwgs
5412	Mechanical Coordination Duct Mech Ppg/ Plmg	10	34	28APR05A	15JUN05A	STRU 15C		Mechanical Coordination Duct Mech Ppg/ Plmg
5000	Fab & Del Brick	55	55	28APR05A	15JUL05A	EAST 04A		Fab & Del Brick
5014	A/E Review Deck Shp Dwgs	5	5	02MAY05A	06MAY05A	STRU 05A		A/E Review Deck Shp Dwgs
1155	Partially Backfill Basement Walls- 02A	1	1	03MAY05A	03MAY05A	SITE 02A		Partially Backfill Basement Walls- 02A
1177	Excavate for U/G Plumbing- 02A	2	2	06MAY05A	09MAY05A	SITE 02A		Excavate for U/G Plumbing- 02A
1230	Survey Anchor Bolts	2	2	06MAY05A	09MAY05A	STRU 05A		Survey Anchor Bolts
5016	Fab & Del Deck	2	2	09MAY05A	10MAY05A	STRU 05A		Fab & Del Deck

Start Date: 23FEB05
 Finish Date: 31MAY06
 Data Date: 12APR06
 Run Date: 12APR06 14:17

Early Bar
 Progress Bar
 Critical Activity

BT08

GILBANE (BT08)

BARTLETT ADMINISTRATIONS BUILDING

PROJECT COMPLETION REPORT BY ES / EF

Sheet 2 of 15

upd 8 FINAL SCHEDULE

Date	Revision	Checked	Approved

© Primavera Systems, Inc.

Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BDRK/BDRK	F	VAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	2006	MAY	JUN	
5372	Prep ... Frames / Hardware Bid Pkg	10	6	09MAY05A	16MAY05A	STRU 08B																		
1180	Install U/G Plumbing-15B	10	10	09MAY05A	20MAY05A	SITE 02A																		
5064	A/E Review WindowsShp Dwgs	10	10	09MAY05A	20MAY05A	STRU 08A																		
5074	A/E Curtainwall Shp Dwgs	10	10	09MAY05A	20MAY05A	STRU 08A																		
5044	A/E Review EPDM Shp Dwgs - rejected	15	21	09MAY05A	07JUN05A	STRU 07A																		
5054	A/E Review Slate Shp Dwgs	10	30	09MAY05A	20JUN05A	STRU 07A																		
1196	Install Dampproofing/Insulation-03A	2	2	16MAY05A	17MAY05A	SITE 03A																		
5214	Bid Period Millwork	15	15	16MAY05A	06JUN05A	STRU 06A																		
5374	Bid Drs / Frames / Hardware	15	15	16MAY05A	06JUN05A	STRU 08B																		
5001	A/E Review Precast SD	10	24	16MAY05A	17JUN05A	EAST 04A																		
1198	Backfill/Rgn Grade Foundation & Site-02A	3	3	18MAY05A	20MAY05A	SITE 02A																		
1183	Prep/Place Basement SOG-03A	4	4	18MAY05A	23MAY05A	SITE 03A																		
5024	A/E Review Stair Shp Dwgs	10	14	19MAY05A	08JUN05A	STRU 05A																		
1204	Prep Site for Steel	6	6	20MAY05A	27MAY05A	SITE 02A																		
1202	President's Inauguration/Commencement	1	1	23MAY05A	23MAY05A	SITE 99A																		
5414	Sprinkler Coord	14	17	23MAY05A	15JUN05A	STRU 15C																		
5416	Electrical Coord	14	17	23MAY05A	15JUN05A	STRU 15C																		
5076	Fab & Del West Curtainwall	83	83	23MAY05A	19SEP05A	STRU 08A																		
5066	Fab & Del Windows	93	93	23MAY05A	03OCT05A	STRU 08A																		
1185	Prep/Place Main SOG-03A	5	5	24MAY05A	31MAY05A	SITE 03A																		
5084	A/E Review Drywall Shp Dwgs	10	17	26MAY05A	20JUN05A	STRU 09A																		
1240	Steel Delivery	1	1	01JUN05A	01JUN05A	STRU 05A																		
1351	Set AHU/Mechanical Room Equipment-15B	5	1	01JUN05A	01JUN05A	MECH-15C																		

Start Date: 29FEB05
 Finish Date: 31MAY06
 Data Date: 12APR06
 Run Date: 12APR06 14:17

Early Bar
 Progress Bar
 Critical Activity

BT08

GILBANE (BT08)

BARTLETT ADMISSIONS BUILDING

PROJECT COMPLETION REPORT BY ES / EF

Sheet 3 of 15

upd 8 FINAL SCHEDULE

Date: _____
 Revision: _____
 Checked/Approved: _____

© Primavera Systems, Inc.

Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BID/PK/BDPK	Activity
1260	Erect Basement Steel	3	3	01JUN05A	03JUN05A	STRU 05A	Erect Basement Steel
5342	Prep Aud Seating Bid Pkg	12	13	01JUN05A	17JUN05A	STRU 12C	Prep Aud Seating Bid Pkg
5132	Prep Flooring Bid Pkg	15	15	01JUN05A	21JUN05A	STRU 09C	Prep Flooring Bid Pkg
5182	Prep Painting Bid Pkg	15*	15	01JUN05A	21JUN05A	STRU 09D	Prep Painting Bid Pkg
5026	Fab & Del Stairs 1 & 2 MAIN STAIRS	38	38	01JUN05A	25JUL05A	STRU 05A	Fab & Del Stairs 1 & 2 MAIN STAIRS
5311	Owner Clarify Signage Bid Pkg	53	112	01JUN05A	07NOV05A	STRU 10A	Owner Clarify Signage Bid Pkg
1270	Erect First Floor Steel	5	2	03JUN05A	06JUN05A	STRU 05A	Erect First Floor Steel
1275	Erect Second Floor Steel	5	2	06JUN05A	07JUN05A	STRU 05A	Erect Second Floor Steel
5376	Eval & Recom Award Drs/ Frames / Hardware	5	5	07JUN05A	13JUN05A	STRU 08B	Eval & Recom Award Drs/ Frames / Hardware
5216	Eval & Recom Award Millwork	8	8	07JUN05A	16JUN05A	STRU 06A	Eval & Recom Award Millwork
1277	Erect Attick Steel	3	2	08JUN05A	09JUN05A	STRU 05A	Erect Attick Steel
5045	Resubmit EPDM Shp Dwgs	5	8	08JUN05A	17JUN05A	STRU 07A	Resubmit EPDM Shp Dwgs
5056	Fab & Del Slate Roofing	30	30	08JUN05A	20JUL05A	STRU 07A	Fab & Del Slate Roofing
1280	Erect Roof Steel	10	3	09JUN05A	13JUN05A	STRU 05A	Erect Roof Steel
1255	WPl Reunion Weekend	1	1	10JUN05A	10JUN05A	STRU 99A	WPl Reunion Weekend
1290	Install Roof Decking	5	5	13JUN05A	17JUN05A	STRU 05A	Install Roof Decking
5378	Owner App Award Drs/Frames/ Hardware	2	1	14JUN05A	14JUN05A	STRU 08B	Owner App Award Drs/Frames/ Hardware
5384	Award Aud Drs /Frames/ Hardware	1	1	14JUN05A	14JUN05A	STRU 08B	Award Aud Drs /Frames/ Hardware
1340	Backfill/Prep Landing-02A	5	5	14JUN05A	20JUN05A	BASE 02A	Backfill/Prep Landing-02A
1318	Install Precast Supports / Adjust	9	9	14JUN05A	24JUN05A	STRU 05A	Install Precast Supports / Adjust
5096	Fab & Del Exterior Studs / Dens	10*	10	14JUN05A	27JUN05A	STRU 09A	Fab & Del Exterior Studs / Dens
5386	Sub SD Drs/ Frames/ Hardware	24	24	14JUN05A	18JUL05A	STRU 08B	Sub SD Drs/ Frames/ Hardware
1380	Mechanical Rough-in-15B - Mech RM	77	83	14JUN05A	10OCT05A	MECH 15C	Mechanical Rough-in-15B - Mech RM

Start Date: 23FEB05
 Finish Date: 31MAY06
 Data Date: 12APR06
 Run Date: 12APR06 14:17

Early Bar
 Progress Bar
 Critical Activity

BT08

GILBANE (BT08)

BARTLETT ADMISSIONS BUILDING

PROJECT COMPLETION REPORT BY ES / EF

Sheet 4 of 15

upd 8 FINAL SCHEDULE

Date: _____
 Revision: _____
 Checked/Approved: _____

© Primavera Systems, Inc.



Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BPK/BDPK	FR	BAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	
1295	Instal...st Floor Deck/Studs	1	1	15JUN05A	15JUN05A	STRU 05A																		
1297	Install Second Floor Deck/Studs	1	1	15JUN05A	15JUN05A	STRU 05A																		
1300	Install Attick Deck	4	4	15JUN05A	20JUN05A	STRU 05A																		
1298	MEP Slab Prep First Floor	2	2	16JUN05A	17JUN05A	STRU 15C																		
5222	Owner App Award Millwork	2	2	17JUN05A	20JUN05A	STRU 06A																		
5094	A/E Structural Studs / DensShp Dwgs	10	10	17JUN05A	30JUN05A	STRU 09A																		
5114	A/E Folding Part Shp Dwgs	10	10	17JUN05A	30JUN05A	STRU 09A																		
1299	Prep/Pour First Floor SOD	5	5	20JUN05A	24JUN05A	STRU 03A																		
5047	A/E Review EPDM Shp Dwgs	5	5	20JUN05A	24JUN05A	STRU 07A																		
5002	Fab & Del Precast	25	25	20JUN05A	25JUL05A	EAST 04A																		
5344	Bid Period Aud Seating	17	30	20JUN05A	01AUG05A	STRU 12C																		
2190	Stock Insulation, Densdeck & Plywood-09A - Atti	1	1	21JUN05A	21JUN05A	ATTI 09A																		
5224	Award Millwork	1	1	21JUN05A	21JUN05A	STRU 06A																		
1302	MEP Second Floor SOD Prep	2	2	21JUN05A	22JUN05A	STRU 15C																		
5086	Fab & Del Drywall	14	24	21JUN05A	25JUL05A	STRU 09A																		
5104	A/E Act Cell Shp Dwgs	10	18	22JUN05A	18JUL05A	STRU 09A																		
5134	Bid Period Flooring	18	28	22JUN05A	01AUG05A	STRU 09C																		
5184	Bid Period Painting	22	28	22JUN05A	01AUG05A	STRU 09D																		
5032	Sub Millwork Shp Dwgs	15	54	22JUN05A	07SEP05A	STRU 06A																		
1304	Prep/Pour Second Floor SOD	2	2	23JUN05A	24JUN05A	STRU 09A																		
5420	MEP Coordination Signoff	5	5	23JUN05A	29JUN05A	STRU 15C																		
2490	Inst 1st & 2nd Flr/Gable Ext. Studs/Sheath.-East	14	14	27JUN05A	15JUL05A	EAST 09A																		
5046	Fab & Del EPDM Roofing	40	50	27JUN05A	06SEP05A	STRU 07A																		

Start Date: 23FEB05
 Finish Date: 31MAY06
 Data Date: 12APR06
 Run Date: 12APR06 14:17

Early Bar
 Progress Bar
 Critical Activity

BT08

GILBANE (BT08)

BARTLETT ADMISSIONS BUILDING

PROJECT COMPLETION REPORT BY ES / EF

Sheet 5 of 15

upd 8 FINAL SCHEDULE

Date	Revision	Checked/Approved

© Primavera Systems, Inc.

Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BDP/KB/PK	Fr	VAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	2006	MAY	JUN	
1390	Heat Piping Rough-in- 15B - Mech / Elect rms	68	74	27JUN05A	10OCT05A	MECH 15C																		
1400	Plumbing Rough-in- 15B - Mech / Elect room	66	72	29JUN05A	10OCT05A	MECH 15C																		
5422	Fab & Del Duct - 2nd flr	27	12	30JUN05A	18JUL05A	STRU 15C																		
5116	Fab & Del Folding Part Rail	150	94	01JUL05A	14NOV05A	STRU 09A																		
5117	Fab & Del Folding Part Wall	155	136	01JUL05A	16JAN06A	STRU 09A																		
1577	Layout 1st floor and Top Track	2	2	05JUL05A	06JUL05A	FRS 09A																		
5404	A/E Reveiw Sd Elevator	10	10	05JUL05A	18JUL05A	STRU 14A																		
3090	Install Roof Drains & Vents - Roof	3	3	12JUL05A	14JUL05A	ROOF 15C																		
5027	Fab & Del Basement Stair	25	10	12JUL05A	25JUL05A	STRU 05A																		
5392	Fab & Del Drs / Frames / Hardware	15	15	12JUL05A	01AUG05A	STRU 08B																		
2620	Install 1st & 2nd Floor Brick & Precast East	27	27	12JUL05A	17AUG05A	EAST 04A																		
5418	A/E Review MEP Coordination (for record)	5	50	12JUL05A	20SEP05A	STRU 15C																		
2900	Install 1st & 2nd Floor Studs & Sheath. - South	8	5	15JUL05A	21JUL05A	SOUT 09A																		
2600	Install 1st & 2nd Floor Studs & Sheath. - North	8	8	18JUL05A	27JUL05A	NORT 09A																		
5105	Re-Sub Act Cell Shp Dwgs	10	19	18JUL05A	11AUG05A	STRU 09A																		
5388	A/E Reveiw Sd Drs / Frames / Hardware	10	10	19JUL05A	01AUG05A	STRU 08B																		
1445	Deliver/Install Switchgear- 16A Electric Rms	1	1	20JUL05A	20JUL05A	MECH 16A																		
5406	Fab & Del Elevator	131	80	29JUL05A	21NOV05A	STRU 14A																		
5186	Eval & Recom Award Painting	5	9	01AUG05A	11AUG05A	STRU 09D																		
5346	Eval & Recom Award Aud Seating	5	9	01AUG05A	11AUG05A	STRU 12C																		
1835	Overhead Heat Pipe - 2nd flr	10	12	01AUG05A	16AUG05A	SECC 15C																		
1580	Overhead Ductwork - 1st flr	15	15	01AUG05A	19AUG05A	FRS 15C																		
1590	Overhead Heat Pipe 1st flr	16	16	01AUG05A	22AUG05A	FRS 15C																		

Start Date 23FEB05
 Finish Date 31MAY06
 Data Date 12APR06
 Run Date 12APR06 14:17

Early Bar
 Progress Bar
 Critical Activity

BT08
 GILBANE (BT08)
 BARTLETT ADMISSIONS BUILDING
 PROJECT COMPLETION REPORT BY ES / EF

Sheet 6 of 15

upd & FINAL SCHEDULE

Date
 Revision
 Checked/Approved

Gilbane

© Primavera Systems, Inc.

Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BDPK/BDPK F	2005	2006	MAY	JUN
5136	Eval .com Award	5	25	01AUG05A	02SEP05A	STRU 09C	Aug	SEP		
1860	Install Interior Studs and Frames - 2nd flr	10	4	02AUG05A	05AUG05A	SECC 09A				
1885	Plumbing In-Wall Rough - 2nd flr	4	3	05AUG05A	09AUG05A	SECC 15C				
2546	Install Gable-End Brick & Precast - East (Br drie	9	9	05AUG05A	17AUG05A	EAST 04A				
2700	Inst 1st & 2nd Floor/Gable Studs & Sheath. -West	9	9	05AUG05A	17AUG05A	WEST 09A				
2770	Install Gable-End Brick & Precast - West	17	17	05AUG05A	29AUG05A	WEST 04A				
1375	Install Stud Walls/Door Frames- 09A - Basement	3	32	05AUG05A	20SEP05A	BASE 09A				
2715	Electric Shutdown Switchgear	2	0	06AUG05A	07AUG05A	WEST 16A				
1630	Install Interior Stud Walls/Door Frames - 1st flr	8	8	08AUG05A	17AUG05A	FIRS 09A				
1855	Overhead Sprinkler - 2nd flr	10	10	08AUG05A	19AUG05A	SECC 15B				
2720	Install 1st & 2nd Floor Brick & Precast - West	15	15	09AUG05A	29AUG05A	WEST 04A				
3100	Install Roof Sheathing- East - Roof	3	16	09AUG05A	30AUG05A	ROOF 07A				
1503	Install Stairs - basement	18*	18	09AUG05A	01SEP05A	BASE 05A				
6000	Submit Sketch Ladder & Handrail-05A - Attic	3	18	09AUG05A	01SEP05A	ATTI 05A				
6010	Fab & Del Slate Infills North	124	73	09AUG05A	21NOV05A	NORT 07A				
3110	Install Roof Sheathing- North	3	14	11AUG05A	30AUG05A	ROOF 07A				
2610	Install 1st & 2nd Floor Brick & Precast - North	17	17	11AUG05A	02SEP05A	NORT 04A				
5192	Owner App award Painting	2	2	12AUG05A	15AUG05A	STRU 09D				
5348	Owner App Award Aud Seating	2	2	12AUG05A	15AUG05A	STRU 12C				
5107	A/E Review Re-Sub Act Ceil Shp Dwgs	10	25	12AUG05A	16SEP05A	STRU 09A				
1840	Overhead Plumbing - 2nd flr	3	3	15AUG05A	17AUG05A	SECC 15C				
1600	Overhead Plumbing - 1st flr	5	5	15AUG05A	19AUG05A	FIRS 15C				
1924	Install Plastic In Windows- 2nd flr	5	5	15AUG05A	19AUG05A	SECC 09A				

Start Date: 29FEB05 Finish Date: 31MAY06 Data Date: 12APR06 Run Date: 12APR06 14:17

Early Bar Progress Bar Critical Activity

BT08 GILBANE (BT08) Sheet 7 of 15

BARTLETT ADMISSIONS BUILDING PROJECT COMPLETION REPORT BY ES / EF

upd 8 FINAL SCHEDULE

Date	Revision	Checked/Approved

© Primavera Systems, Inc.

Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BDP/BDPK	EF	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	
3130	Instk Jf Sheathing- South	3	11	18AUG05A	30AUG05A	ROOF07A																				
5194	Award Painting	1	14	18AUG05A	02SEP05A	STRU09D																				
5354	Award Aud Seating	1	19	16AUG05A	12SEP05A	STRU12C																				
5124	A/E FEC Snp Dwgs	10	25	16AUG05A	20SEP05A	STRU09A																				
1636	Plumbing In-Wall Rough - 1st flr	5	5	18AUG05A	24AUG05A	FIRS 15C																				
1620	Overhead Sprinkler - 1st flr	10	10	18AUG05A	31AUG05A	FIRS 15B																				
1360	Install Stairs/Areaway Grates-05A basement	12*	12	21AUG05A	01SEP05A	BASE 05A																				
1850	Overhead Electric - 2nd flr	5	5	22AUG05A	26AUG05A	SECC16A																				
1663	Insulate Duct & Piping - 1st flr	5	5	23AUG05A	29AUG05A	FIRS 15C																				
2910	Install 1st & 2nd Floor Brick & Precast - South	8	8	30AUG05A	09SEP05A	SOUT04A																				
1610	Overhead Electric - 1st flr	10	10	31AUG05A	14SEP05A	FIRS 16A																				
1661	Frame Chases - 1 st flr	2	1	01SEP05A	01SEP05A	FIRS 09A																				
1921	Frame Chases - 2nd flr	2	1	01SEP05A	01SEP05A	SECC09A																				
2005	Sub SD Ladder & Handrail-05A - Attic	107	46	01SEP05A	04NOV05A	05A																				
5142	Owner App award Flooring	2	1	02SEP05A	02SEP05A	STRU09C																				
5144	Award Flooring	1	1	02SEP05A	02SEP05A	STRU09C																				
5196	Sub SD Painting	10	2	02SEP05A	06SEP05A	STRU09D																				
5146	Sub SD Vct	10	12	02SEP05A	20SEP05A	STRU09C																				
5156	Sub SD Carpet	10	12	02SEP05A	20SEP05A	STRU09C																				
5166	Sub SD Slate	10	12	02SEP05A	20SEP05A	STRU09C																				
1890	Electrical In-Wall - 2nd flr	10	11	06SEP05A	20SEP05A	SECC16A																				
1895	Fire Alarm In-Wall - 2nd flr	5	11	06SEP05A	20SEP05A	SECC16A																				
1900	Control In-Wall - 2nd flr	5	11	06SEP05A	20SEP05A	SECC16A																				

Start Date 23FEB05
 Finish Date 31MAY06
 Data Date 12APR06
 Run Date 12APR06 14:17

Early Bar
 Progress Bar
 Critical Activity

B/T08

GILBANE (B/T08)

Sheet 8 of 15

BARTLETT ADMISSIONS BUILDING
 PROJECT COMPLETION REPORT BY ES / EF

Gilbane

upd 8 FINAL SCHEDULE

Date	Revision	Checked/Approved

© Primavera Systems, Inc.

Activity ID	Activity Description	Org Dur	Actual Duration	Early Start	Early Finish	BDPK/BDPK	Activity	Activity	Activity	Activity	Activity	Activity	Activity	Activity	Activity	Activity	Activity	Activity	Activity		
1920	Insulate Duct & Piping - 2nd flr	5	11	06SEP05A	20SEP05A	SECC15C															
2270	Mechanical Rough-in-14A - Attic	19	26	06SEP05A	11OCT05A	ATTI 15C															
3180	Install EPDM- Pit & Balcony	5	48	06SEP05A	10NOV05A	ROOF07A															
5034	A/E Review Millwork Shp Dwgs	10	28	07SEP05A	14OCT05A	STRU06A															
1410	Sprinkler Rough-in- 15B - Mech / Elect Rms	104	74	07SEP05A	21DEC05A	MECH 15C															
1905	Build Elevator Shaft - 2nd flr	5	18	08SEP05A	03OCT05A	SECC09A															
1465	Install Aareway Louvers- 15B - Basement	2	1	12SEP05A	12SEP05A	BASE15C															
3140	Install Slate Shingles- North	5	7	12SEP05A	20SEP05A	ROOF07A															
5356	Sub SD Aud Seating	10	12	12SEP05A	27SEP05A	STRU12C															
1450	Build Elevator Shaftwall- 09A - Basement	3	6	13SEP05A	20SEP05A	BASE09A															
1285	Install 1st Floor Stairs & Rails	5	5	14SEP05A	20SEP05A	STRU09A															
1640	Electric In-Wall Rough - 1st flr	5	5	14SEP05A	20SEP05A	FIRS 16A															
1922	Sheetrock Chases - 2nd flr	5	5	14SEP05A	20SEP05A	SECC09A															
5033	Select Wood Veneer Leed Certification	5	5	14SEP05A	20SEP05A	STRU06A															
5198	A/E Reveiw Sd Painting	10	5	14SEP05A	20SEP05A	STRU09D															
2291	Del Main Transformer	23	29	14SEP05A	24OCT05A	ATTI 16A															
1645	Control In -Wall Rough - 1st flr	5	5	15SEP05A	21SEP05A	FIRS 16A															
1647	Fire Alarm In-Wall Rough - 1st flr	5	5	15SEP05A	21SEP05A	FIRS 16A															
5106	Fab & Del Act Cell Grid	96	45	19SEP05A	21NOV05A	STRU09A															
5110	Fab & Del Act Cell Tile	96	62	19SEP05A	15DEC05A	STRU09A															
1664	Sheetrock Chases - 1 st flr	5	5	20SEP05A	26SEP05A	FIRS 09A															
2755	Install Partial Curtainwalk- West	7	7	20SEP05A	28SEP05A	WEST08A															
3190	Temp Dry In Full Roof	0	0	21SEP05A		ROOF07A															

Start Date: 23FEB05
 Finish Date: 31MAY06
 Data Date: 12APR06
 Run Date: 12APR06 14:17

Early Bar
 Progress Bar
 Critical Activity

BT08

GILBANE (BT08)

BARTLETT ADMISSIONS BUILDING

PROJECT COMPLETION REPORT BY ES / EF

Sheet 9 of 15

upd & FINAL SCHEDULE

Date	Revision	Checked/Approved

© Primavera Systems, Inc.

Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BDPK/BPCK	2005	2006
1910	MEP Inspections - 2nd flr	1	1	21SEP05A	21SEP05A	SECC15C		
1305	Install 2nd Floor Stairs & Rails	5	5	21SEP05A	27SEP05A	STRU05A		
5148	A/E Reveiw Sd Vct	10	10	04OCT05A	04OCT05A	STRU09C		
5158	A/E Reveiw Sd Carpet	10	10	04OCT05A	04OCT05A	STRU09C		
5168	A/E Reveiw Sd Slate	10	10	04OCT05A	04OCT05A	STRU09C		
5202	Fab & Del Painting	94	38	21SEP05A	14NOV05A	STRU09D		
5126	Fab & Del FEC (Avail)	30	94	21SEP05A	03FEB06A	STRU09A		
1660	MEP Inspections - 1st flr	1	1	22SEP05A	22SEP05A	FIRS15C		
1650	Build Elevator Shaftwall - 1st flr	7	7	23SEP05A	03OCT05A	FIRS09A		
5358	A/E Reveiw Sd Aud Seating	10	10	28SEP05A	11OCT05A	STRU12C		
1925	Insulate/Hang Drywall - 2nd flr	5	16	01OCT05A	24OCT05A	SECC09A		
3150	Install Slate shingles- North	5	7	03OCT05A	11OCT05A	ROOF07A		
2280	Plumbing Rough-in - Attic	10	10	03OCT05A	14OCT05A	ATTI15C		
2290	Electrical Rough-in - Attic	10	10	03OCT05A	14OCT05A	ATTI16A		
2550	Install Wndows - East	15	15	04OCT05A	24OCT05A	EAST08A		
3170	Install Slate Shingles- South	5	6	05OCT05A	12OCT05A	ROOF07A		
5163	Fab & Del Custom Carpet 1st flr	84	51	05OCT05A	16DEC05A	STRU09C		
5152	Fab & Del Vct (Avail)	30	69	05OCT05A	13JAN06A	STRU09C		
5162	Fab & Del Carpet	30	69	05OCT05A	13JAN06A	STRU09C		
3160	Install Slate Shingles-West	5	5	11OCT05A	17OCT05A	ROOF07A		
3248	Site Concrete- Mock-up Approved	3	9	11OCT05A	21OCT05A	IMPR03A		
2780	Install Wndows - West	10	11	17OCT05A	31OCT05A	WEST08A		
1670	Insulate/Hang Drywall - 1st flr	5	15	17OCT05A	04NOV05A	FIRS09A		

Start Date: 23FEB05, Finish Date: 31MAY06, Date Date: 12APR06, Run Date: 12APR06 14:17

Early Bar: [Bar], Progress Bar: [Bar], Critical Activity: [Bar]

BT08 | GILBANE (BT08) | Sheet 10 of 15

BARTLETT ADMISSIONS BUILDING
PROJECT COMPLETION REPORT BY ES / EF

Gilbane

upd 8 FINAL SCHEDULE

Date	Revision	Checked/Approved

© Primavera Systems, Inc.

Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BDRKBDPK	FT	JAN	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	
2300	Insta. j.l. & Densdeck - Attic	15	15	17OCT05A	04NOV05A	ATTI 09A																		
2950	Install Windows - South	5	7	20OCT05A	28OCT05A	SOUT08A																		
1350	Form/Place Stair Landing -03A - Basement	5	17	20OCT05A	14NOV05A	BASE03A																		
1460	Elevator Machine Room Rough-14A - Basement	15	73	20OCT05A	03FEB06A	BASE16A																		
1325	Install Roof Stairs	2	6	24OCT05A	31OCT05A	STRU05A																		
1440	Electric/ Fire Alarm Rough-in- 16A Mech / Electr	8*	7	24OCT05A	01NOV05A	MECH16A																		
5036	Fab & Del Millwork	60	53	24OCT05A	10JAN06A	STRU06A																		
2640	Install Windows - North	5	5	25OCT05A	31OCT05A	NORT08A																		
1930	Finish Drywall - 2nd flr	10	9	25OCT05A	04NOV05A	SECC09A																		
1480	Insulate/Hang Drywall- 09A - Basement	3	3	31OCT05A	02NOV05A	BASE09A																		
1892	Owner Pull Telecommunications 2nd flr	10	6	31OCT05A	07NOV05A	SECC99B																		
1642	Owner Pull Telecommunication 1st flr	10	8	31OCT05A	09NOV05A	FIRS99B																		
2570	Install Alum. DFH - East	5	12	31OCT05A	16NOV05A	EAST08A																		
2790	Complete CW/Install Alum. DFH - West	2	22	31OCT05A	01DEC05A	WEST08A																		
1470	MEP Inspections Mech / Elect Rms	1	1	01NOV05A	01NOV05A	MECH15C																		
3200	Site Prep- East & North Sides	5	4	01NOV05A	04NOV05A	IMPR02A																		
1490	Finish Drywall- 09A - Basement	5	10	02NOV05A	16NOV05A	BASE09A																		
3400	Site Prep- West & South Sides	5	6	04NOV05A	14NOV05A	IMPR02A																		
3250	Site Concrete- East & North Sides	10	9	04NOV05A	17NOV05A	IMPR03A																		
5324	Owner Award Signage	10	3	07NOV05A	09NOV05A	STRU10A																		
2305	Install Plywood - Attic	5	9	07NOV05A	18NOV05A	ATTI07A																		
1680	Finish Drywall - 1st flr	8*	8	09NOV05A	21NOV05A	FIRS09A																		
3452	Final Paving	1	1	10NOV05A	10NOV05A	IMPR03A																		

Start Date 23FEB05
 Finish Date 31MAY06
 Data Date 12APR06
 Run Date 12APR06 14:17

Early Bar
 Progress Bar
 Critical Activity

BT08 GILBANE (BT08)

Sheet 11 of 15

BARTLETT ADMISSIONS BUILDING
 PROJECT COMPLETION REPORT BY ES / EF

Gilbane


upd 8 FINAL SCHEDULE

Date	Revision	Checked/Approved

© Primavera Systems, Inc.

Activity ID	Activity Description	Orig Dur	Actual Duration	Early Start	Early Finish	BDPK/BDPK	2005																		
							JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	
5326	Sub - Jnpage	10	9	10NOV05A	24NOV05A	STRU 10A																			
1940	Prime Paint - 2nd flr	5	5	14NOV05A	18NOV05A	SECC 09D																			
1685	Sheetrock & Tapes Stairs	10	14	14NOV05A	03DEC05A	FIRS 09A																			
3805	Precast - West Entrance	5	29	14NOV05A	23DEC05A	CANC 04A																			
1934	Fab & Del Wood Doors & Hardware - 2nd flr	30	39	14NOV05A	10JAN06A	09A																			
1972	Install Folding Partition Support Rail - 2nd flr	1	1	15NOV05A	15NOV05A	SECC 09A																			
3450	Site Concrete- West & South Sides	2	2	18NOV05A	21NOV05A	IMPR 03A																			
3840	Terminate Roofing - West Entrance	1	1	21NOV05A	21NOV05A	CANC 07A																			
1945	Install Ceiling Grid - 2nd flr	5	9	21NOV05A	02DEC05A	SECC 09A																			
1993	Install Elevator	15	15	21NOV05A	12DEC05A	SECC 14A																			
3800	Precast - East Entrance	5	29	21NOV05A	03JAN06A	CANC 04A																			
3810	Frame - West Entrance	3	29	21NOV05A	03JAN06A	CANC 09A																			
2025	Complete Ceil Grid / Tile 2nd Flr L05A - Attic	3	52	21NOV05A	03FEB06A	SECC 09A																			
5328	A/E Review Sd Signage	10	16	25NOV05A	16DEC05A	STRU 10A																			
1690	Prime Paint - 1st flr	5	2	28NOV05A	29NOV05A	FIRS 09D																			
1955	Install Sprinkler Heads - 2nd flr	5	18	28NOV05A	21DEC05A	SECC 15B																			
1942	Ceramic Tile Toilet 2nd flr	3	25	28NOV05A	03JAN06A	SECC 09B																			
3845	Terminate Roofing - East Entrance	1	1	29NOV05A	29NOV05A	CANC 07A																			
1694	Install Presentation Room Stair - 1st flr	5	4	30NOV05A	05DEC05A	FIRS 05A																			
1800	Install Sheetrock& Tape Ceiling Lobby - 1st flr	10	9	01DEC05A	13DEC05A	FIRS 09A																			
1520	Electrical Finish - Basement	3	3	02DEC05A	06DEC05A	BASE 16A																			
1695	Install Ceiling Grid - 1st flr	5	44	02DEC05A	03FEB06A	FIRS 09A																			
1980	Plumbing Finish - 2nd flr	5	5	03DEC05A	10DEC05A	SECC 15C																			

Start Date 23FEB05
 Finish Date 31MAY06
 Data Date 12APR06
 Run Date 12APR06 14:17



BT08
 GILBANE (BT08)
 BARTLETT ADMISSIONS BUILDING
 PROJECT COMPLETION REPORT BY ES / EF

Sheet 12 of 15

upd 8 FINAL SCHEDULE

Date	Revision	Checked/Approved